

Road Update #2
Canyon Woods Road Reconstruction
Update 6.8.2021

On Monday a pre-construction meeting for this project was held and the following information was received:

Scheduled start date Monday, June 14th
Scheduled completion date Wednesday, July 28th

Dates are subject to weather and uncertain/unforeseen site conditions.

Tentative Sequence of Construction:

- | | |
|--------------------------------|---|
| 1. Mobilization | 1 day- Wed. June 9 th to Wed. June 9 th |
| 2. Layout stakes and surveying | 1 day- Mon. June 14 th to Mon. June 14 th |
| 3. Drive removal | 2 days- Mon. June 14 th to Tues. June 15 th |
| 4. Pre-Grind | 2 days- Wed. June 16 th to Thurs. June 17 th |
| 5. Excavation | 5 days- Fri June 18 th to Thurs. June 24 th |
| 6. Cement Stabilization | 2 days- Fri. June 25 th to Mon. June 28 th |
| 7. Agg. Base, Limestone | 2 days- Tues. July 6 th to Wed. July 7 th |
| 8. Type 9 curb | 5 days- Thurs. July 8 th to Wed. July 14 th |
| 9. 301 Asphalt | 2 days- Thurs. July 15 th to Fri. July 16 th |
| 10. 301 Drives | 1 day- Mon. July 19 th to Mon. July 19 th |
| 11. Intermediate Course | 1 day- Tues. July 20 th to Tues. July 20 th |
| 12. Surface Drives | 1 day- Wed. July 21 st to Wed. July 21 st |
| 13. Surface Asphalt | 1 day- Thurs. July 22 nd to Thurs. July 22 nd |
| 14. Mailbox Resetting | 1 day- Fri. July 23 rd to Friday July 23 rd |
| 15. Restoration | 2 days- Mon. July 26 th to Tues. July 27 th |
| 16. De-Mobilization | 1 day- Wed. July 28 th to Wed July 28 th |

Please note that the Geauga County Engineers Office will be managing this project and will be on site daily. The project manager is Addison Wolf and he can be contacted at 440.226.2663

Please feel free to contact our office should you have any unresolved issues or questions at 440-543-9874 ext. 1