

**Road Update #6
Canyon Woods
Reconstruction 7.9.2021**

Please see attached.

BAINBRIDGE RECONSTRUCTION

ID	Task Name	Duration	Start	Finish	0	8	9	Sat 7/3	10	11	12	Tue 7/6	1	2	3	Fri 7/9	4	5	6	Mon 7/12	7	8	9	Thu
1	UNDERDRAIN EXPOSURE	2 days	Fri 7/9/21	Sat 7/10/21																				
2	304 LS PLACEMENT	2 days	Mon 7/12/21	Tue 7/13/21																				
3	CURB WORK	4 days	Wed 7/14/21	Sat 7/17/21																				
4	301 ASPHALT	2 days	Mon 7/19/21	Tue 7/20/21																				
5	301 DRIVES	1 day	Wed 7/21/21	Wed 7/21/21																				
6	448-2 INTERMEDIATE	1 day	Thu 7/22/21	Thu 7/22/21																				
7	SURFACE DRIVES	1 day	Fri 7/23/21	Fri 7/23/21																				
8	SURFACE ASPHALT	1 day	Sat 7/24/21	Sat 7/24/21																				
9	STRIPING	1 day	Mon 7/26/21	Mon 7/26/21																				
10	DE-MOBILIZATION	1 day	Tue 7/27/21	Tue 7/27/21																				

Project: MUNN SCHEDULE
Date: Thu 7/8/21

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			