

**Bainbridge Township
Service Department**
2023 Construction Update
Posted 9/26/2023

Location	Project Descriptions	Owner	Start Date On or Around	Latest Finish Date	Duration	Traffic Control	Status	Contractor
Cedar Street	Drainage Improvement	Bainbridge Township	6/26/2023	7/20/2023	60 Days	Controlled	Complete	Grade Line
Various Roads (See website for listing)	Asphalt Paving	Bainbridge Township	9/12/2023	10/13/2023	28 Days	Controlled	Contract Awarded	Geauga Asphalt
Cats Den/ Fields Rd	Chip Sealing	Bainbridge Township	8/28/2023	9/1/2023	5 Days	Controlled	Complete	Geauga Asphalt
Various Culvert Repair	Culvert improvements/repairs	Bainbridge Township	N/A	N/A	N/A	Controlled	Contract awarded	Grade Line
Centerville Streambank Stabilization	Embankment Repair	Bainbridge Township	2022	2024	2 Years	N/A	Permits secured awaiting construction	Davey Tree

All schedules are subject to delay by weather