

Road Update #3
Canyon Woods Reconstruction
6.15.2021

On Wednesday June 16, 2021 the contractor will begin an extremely important part of this project which involves tilling up the road. As they move through the neighborhood there will be delays and difficult passage. A roller will be following this operation to restore the road as best as possible. In the following days the contractor will be removing approximately 12 inches of the tilled road prior to the cement stabilization process. Ramps will be installed to allow access to your properties.

The next step will be an additional tilling with addition of the cement, then rolled and compacted to a solid base. Ramps will again be restored to your driveways. This stabilized road is required to cure at a minimum of 5 days before construction of the new road can begin.

We will provide an update during the curing period to brief you on the next steps.