

Road Update #7
Canyon Woods Reconstruction
7-21-2021

Partial Schedule Update

Wednesday July 21 – Continue curb basin adjustments

Thursday July 22 and Friday July 23 – Asphalt base course placement

Saturday July 24 – Intermediate asphalt placement

Tuesday July 27 and Wednesday July 28 – Driveway base asphalt course

**This schedule is weather dependent.

Remaining activities, including back-of-curb drainage, time period for residents to restore sprinkler systems, grading behind curb, site restoration, and surface asphalt replacement, tec., will follow the above provided operations.

Any additional schedule information will be provided as the project advances and as the information is available based on completed activities.